TotalEnergies Marketing Kenya Limited	SAFE TO LOAD REPORT	Date of control 19/06/2025
		N° of control 2506190158

GENERAL INFORMATIONS	
Place of control: VIVO HOSP-NANYUKI	**Transporter:** OWN COLLECTION
Start time: 14:1	**Prime mover / rigid ID:** KCV463R
Inspector: Peter MAINA	**Prime mover mileage:**
Co inspector :	**Trailer ID:** NA
Product: Hydrocarbon, Lubricants, Heavy fuel	**Vehicle tag:**
Driver: REUBEN NDUMBA - 11542298	

PREVIOUS SAFE TO LOAD	**Date:** 18/06/2025 **Status of the vehicle:** Accepted **Expected repairs have been carried out:**

POINTS OF CONTROL AND RESULT

Common checks	Result	Comments
Technical vetting of the truck	Yes	
Fire extinguisher	Yes	
Fifth wheel and king pin (for semi trailer and trailer hitch)	Yes	Rigid.
Marking and stickers	Yes	
Condition of welds and absence of cracks	Yes	
General condition of electrical wiring	Yes	
Earthing studs	Yes	
Brake test	Yes	
Are all lights working, With no cracked casing	No	Headlights not lighting.Repair.
No leaks visible (Engine/Gearbox/Fueltank)	Yes	
Bottom valves and compartments manholes and cover domes sealing mechanism confirmed OK with bolts and nuts welded	No	Replace missing offloading flange cups.
The cabin clean and free from loose objects	Yes	
Hand and Foot brake testing	Yes	
Transmission - Smooth engagement of gears	Yes	
Fitted with Spark arrester	Yes	

Common checks	Result	Comments
First Aid Box available fully equipped, and with no expired items	Yes	
Visibility: side mirrors, windows, Wind screen, wipers	Yes	
Tyres- Are they same on all axles, All nuts present, with right pressure	Yes	

Driver	Result	Comments
Driver's accreditation	Yes	
Driver's PPE	Yes	
Driver confirmed fit to drive (Not on medication,Drugs or Fatigue)	Yes	

Truck equipment	Result	Comments
Battery cut off switch (cabin or outside)	Yes	
Wheel chocks	Yes	

Hydrocarbon, lubricants, heavy fuel	Result	Comments
No leaks visible (Engine/ Gearbox/ Fuel tank)	Yes	

Bulk gas	Result	Comments
Gauge or system check level		
Certification document of the trucks and test date		
Checking that the truck is under pressure		
Bottom valves and compartments manholes and cover domes sealing mechanism confirmed OK with bolts and nuts welded		

GLOBAL RESULT	**THE VEHICLE IS : Rejected** **General comments:** Incompliant.

TotalEnergies Marketing Kenya Limited	SAFE TO LOAD REPORT	Date of control 19/06/2025
		N° of control 2506190158

PICTURES TAKEN DURING THE SAFE TO LOAD

Point of control	Picture
Are all lights working, With no cracked casing Comments : Headlights not lighting.Repair.	
Bottom valves and compartments manholes and cover domes sealing mechanism confirmed OK with bolts and nuts welded Comments : Replace missing offloading flange cups.	